

ID	Task Name	Duration	May 11, '97							May 18, '97							May 25, '97							Jun 1, '97						
			S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W		
1	PLANT POWER	18 days																												
2	BIDDING PERIOD	5 days																												
3	AWARD CONTRACT	1 day																												
4	MOBOLIZE TO SITE	2 days																												
5	INSTALL POLES TO PFPH	3 days																												
6	INSTALL O/H LINE	1 day																												
7	INSTALL TELEPHONE MESSENGER	0.5 days																												
8	INSTALL DATA HIWAY MESSENGER	0.5 days																												
9	TRANSFORMER PAD PFPH	2 days																												
10	RELOCATE TRANSFORMER TO PFPH SITE	1 day																												
11	INSTALL FENCE AT PFPH TXFMR	1 day																												
12	INSTALL 13.8KV FEEDER TO PFPH TXFMR	1 day																												
13	INSTALL POLES TO WWTP	1 day																												
14	INSTALL O/H LINE TO WWTP	1 day																												
15	TRANSFORMER PAD WWTP	2 days																												
16	RELOCATE TRANSFORMER TO WWTP SITE	1 day																												
17	INSTALL 13.8 KV FEEDER TO WWTP TXFMR	1 day																												
18	OUTAGE TO TIE IN 13.8 KV TO PFPH & WWTP	3 hrs																												
19	TEST TRANSFORMERS	1 day																												
20	ENERGIZE PFPH AND WWTP TRANSFORMER	4 hrs																												

Project: constsched12Apr02 Date: Tue 11/22/05	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	